

FUELING STATION



Existing Fueling Station



Removal of Existing Fuel Storage Tank

PROJECT LOCATION:

Laguna Hills

PROJECT SCOPE:

The proposed Fueling Station consists of the demolition and disposal of the existing underground storage tank, dispenser island, and canopy, along with the construction of a new fueling system with new underground storage tanks, a new fuel dispensing island, and all supporting power and controls for an operable facility.

Construction documents for the Fueling Station project were prepared by Ware Malcomb.

PROJECT DETAILS:

- Contract Award - 05/09/2019
- Construction Amount - \$1,394,139
- Percentage Constructed - 20%
- Estimated Completion - March 2021

NOTES:

Demolition of the existing storage tank, dispenser island, and canopy has been completed. Submittals, permitting, and procurement of new fueling system has begun. Installation of underground piping and electrical has begun.