

## 2017-18 ELECTRICAL SYSTEM IMPROVEMENTS



La Paz Pump Station Site



Pre-construction Site Visit



Existing Load Bank to be Replaced at Highlands Pump Station

### PROJECT LOCATION:

Various Locations

### PROJECT SCOPE:

In 2016, a District-wide electrical system assessment was conducted at its pump and lift stations. Based on this assessment, Staff prioritized the recommended electrical work, determined these stations to be priorities, and scheduled replacement of the appropriate facilities.

This project includes coordination with electrical utility companies at each site; replacing the main switchboard, automatic transfer switch, motor control centers, variable frequency drives, and related electrical equipment at PID No. 3; replacing the main switchboard, automatic transfer switch, and load bank at La Paz Pump Station; and replacing the load bank at Highlands Pump Station.

Construction documents for the project were prepared by Lee & Ro, Inc.

### PROJECT DETAILS:

- Contract Award - 02/21/2019
- Construction Contract - \$1,036,860
- Percentage Constructed - 0%
- Estimated Completion - December 2019

### NOTES:

Currently in the submittal phase of the project.