

# **CAMINO CAPISTRANO YARD IMPROVEMENTS**



Newly Poured Material Bins in North Yard



Forming New Material Bins in South Yard



Demolition of Existing Wall in South Yard

## **PROJECT LOCATION:**

Mission Viejo

## **PROJECT SCOPE:**

This project will provide a secondary operations yard utilized for material bins, pipe storage and spoils material to accommodate the District's current needs. The proposed work for this project includes grading; concrete material bin construction; paving; drainage improvements; fencing; lighting; and construction of a decanting and storage system for excavated wet soils.

Construction documents for the project were prepared by Tetra Tech.

## **PROJECT DETAILS:**

- Contract Award - 09/20/2018
- Construction Contract - \$1,397,727
- Percentage Constructed - 65%
- Estimated Completion - August 2020

## **NOTES:**

Site improvement work continues. The North yard is nearing completion. Contractor will temporarily demobilize from South Yard to allow for construction of the Pipeline Replacements at I-5 and Oso Creek in advance of the upcoming Caltrans widening project.