

## **FUELING STATION**



Existing Fueling Station

### **PROJECT LOCATION:**

Laguna Hills

### **PROJECT SCOPE:**

The proposed Fueling Station consists of the demolition and disposal of the existing underground storage tank, dispenser island, and canopy, along with the construction of a new fueling system with new underground storage tanks, a new fuel dispensing island, and all supporting power and controls for an operable facility.

Construction documents for the project were prepared by Ware Malcomb.

### **PROJECT DETAILS:**

- Contract Award - 05/23/2019
- Construction Contract - \$1,433,544
- Percentage Constructed - 0%
- Estimated Completion - February 2021

### **NOTES:**

Notice to proceed issued 5/29/19. Mobilization scheduled to begin 8/26/19.