

ADMINISTRATION FACILITY



Aerial View of Newly Poured Slab



Interior Construction of Administration Building



Exterior Construction of Administration Building

PROJECT LOCATION:

Laguna Hills

PROJECT SCOPE:

Construct a new Administration Facility within the existing Plant 2A site to support consolidation of District staff and operations. Construction will consist of a two-story concrete tilt-up building, including all necessary improvements.

Construction documents for the Administration Facility project were prepared by Ware Malcomb.

PROJECT DETAILS:

- Contract Award - 05/09/2019
- Construction Amount - \$15,149,034
- Percentage Constructed - 25%
- Estimated Completion - March 2021

NOTES:

Under slab, plumbing and electrical is complete. Slab on grade has been constructed. Tilt-up walls have been cast and erected. Structural steel and metal decking have begun.