

FLEET SERVICES BUILDING



Existing Fleet Services Building



Progress of New Fleet Services Building



Current Construction of New Fleet Building

PROJECT LOCATION:

Laguna Hills

PROJECT SCOPE:

The proposed Fleet Services Building includes three equipment service bays, a fluids storage room, a general parts and supply storage room, and a fabrication / welding shop. The facility will support the fleet services staff that maintains 14 heavy equipment, 86 fleet vehicles, 41 rolling stock, and 37 stationary generators throughout the District.

Construction documents for the Fleet Services Building project were prepared by Ware Malcomb.

PROJECT DETAILS:

- Contract Award - 05/09/2019
- Construction Amount - \$4,047,874
- Percentage Constructed - 25%
- Estimated Completion - March 2021

NOTES:

Under slab electrical is complete. Masonry walls have been erected. Main roof has been completed. Rough-in framing, electrical, and HVAC has begun.