

SITE UTILITIES



Installation of Temporary Sewer



On-site Storm Drain Installation

PROJECT LOCATION:

Laguna Hills

PROJECT SCOPE:

The proposed Site Utilities consists of new potable, recycled, wastewater, stormwater, natural gas, power, and communications infrastructure throughout the site to be consistent with current District standards and support the new facilities.

Construction documents for the Site Utilities project were prepared by Ware Malcomb.

PROJECT DETAILS:

- Contract Award - 05/09/2019
- Construction Amount - \$1,829,634
- Percentage Constructed - 15%
- Estimated Completion - March 2021

NOTES:

Storm drain pipeline and electrical conduit installation within Gordon Road has been completed. Installation of domestic water, storm drain, and sewer piping within the site is underway. Installation of electrical and communication conduits throughout the site is underway.