CONSTRUCTION PROGRESS REPORT APRIL 2020





Proposed Site Improvements Includes Covered Parking for District Vehicles and Large Equipment to Increase Useful Life



Aerial View of Demolition and Site Improvements

Nov 7, 2019 at 9.0220 AM 20161 Gordon Rd Laguna Hills CA 92653 United States

Newly Installed Sound Blankets

PROJECT LOCATION:

Laguna Hills

PROJECT SCOPE:

The proposed Site Improvements include site paving and hardscapes throughout the facility to provide adequate parking for the District's fleet and employee vehicles, installation of covered parking to increase the useful life of the District's large equipment and vehicles, and to comply with current building code provisions. New fencing and access gates are also planned.

Construction documents for the Site Improvements project were prepared by Ware Malcomb.

PROJECT DETAILS:

- Contract Award 05/09/2019
- Construction Amount \$9,599,396
- Percentage Constructed 15%
- Estimated Completion March 2021

NOTES:

Demolition work has begun. Site improvements are scheduled to begin in June 2020.

