

# RESERVOIR MANAGEMENT SYSTEMS REPLACEMENT- PHASE 3



08-05-21 Sheep Hills Reservoir  
Contractor preparing to demo exist  
chemical Storage building

Existing RMS Building to be Replaced at Sheep Hills Reservoir



Preparations for New RMS Building at Rolling Hills Reservoir



08-10-21 Rolling Hills Reservoir RMS  
Contractor excavating for the 4" water line at  
station 2+80.

Installation of Water Main Line at Rolling Hills Reservoir

## PROJECT LOCATION:

Various Locations

## PROJECT SCOPE:

Work for this project will demolish the existing RMS facilities and construct new RMS facilities at the Aliso Hills, Aliso Summit, Bear Brand, Rolling Hills, and Sheep Hills reservoir sites. The new RMS facilities will consist of new block buildings, sodium hypochlorite and ammonia storage and metering pumps, reservoir mixing systems, sampling stations, safety eyewashes/showers, HVAC, electrical, instrumentation, and controls.

Construction documents for the Reservoir Management Systems Replacement - Phase 3 project were prepared by Tetra Tech. MWH is providing construction management and inspection services.

## PROJECT DETAILS:

- Contract Award - 03/16/2021
- Construction Amount - \$6,627,294
- Percentage Constructed - 10%
- Estimated Completion - December 2022

## NOTES:

Construction has begun at Rolling Hills and Sheep Hills Reservoir sites.