

REHABILITATION OF RANCHO NO. 1 & NO. 2 RESERVOIRS



Newly Coated Interior Ceiling



Containment Structure for Exterior Blasting



Completed Interior Coating Reservoir No. 1

PROJECT LOCATION:

Laguna Niguel

PROJECT SCOPE:

Work at the Rancho No. 1 and No. 2 Reservoirs includes: structural and corrosion repairs, tank operation and safety improvements (including spiral stairways, full perimeter guardrails, and interior fiberglass platform and ladders), installation of a cathodic protection system, and re-coating of the interior and exterior of the reservoir.

Construction documents for the Rancho No. 1 & No. 2 Reservoirs Rehabilitation project were prepared by Harper & Associates.

PROJECT DETAILS:

- Contract Award - 02/27/2020
- Construction Amount - \$1,587,150
- Percentage Constructed - 75%
- Estimated Completion - December 2021

NOTES:

Coating of Reservoir No. 2. completed. Currently working on exterior coating of Reservoir No. 1.