

RESERVOIR MANAGEMENT SYSTEMS REPLACEMENT- PHASE 3



Forming Foundation and Conduit Installation at Aliso Summit Reservoir



Bear Brand Res. Retaining Wall and Building Progress



Aliso Hills Res. Building and Wall Foundation Prep

PROJECT LOCATION:

Various Locations

PROJECT SCOPE:

Work for this project will demolish the existing RMS facilities and construct new RMS facilities at the Aliso Hills, Aliso Summit, Bear Brand, Rolling Hills, and Sheep Hills reservoir sites. The new RMS facilities will consist of new block buildings, sodium hypochlorite and ammonia storage and metering pumps, reservoir mixing systems, sampling stations, safety eyewashes/showers, HVAC, electrical, instrumentation, and controls.

Construction documents for the Reservoir Management Systems Replacement - Phase 3 project were prepared by Tetra Tech, Inc. MWH is providing construction management and inspection services.

PROJECT DETAILS:

- Contract Award - 03/16/2021
- Construction Amount - \$6,627,294
- Percentage Constructed - 50%
- Estimated Completion - December 2022

NOTES:

Construction continues at all Reservoir sites. Construction of foundation at Aliso Hills and Aliso Summit Reservoir sites. Installation of CMU block walls at Rolling Hills. Building and retaining wall installation at Bear Brand.