

UPPER SALADA LIFT STATION AUXILIARY GENERATOR REPLACEMENT



Construction of New Retaining Walls



Water Proofing of Newly Built Wall



Preparations Prior to Site Backfill

PROJECT LOCATION:

Laguna Niguel

PROJECT SCOPE:

Work for this project includes constructing new retaining walls and fencing along the westerly and southerly sides of the lift station; on-site asphalt paving; recoating the existing fencing; and installing new rolling gate for site access. Additionally, a new diesel engine driven emergency generator will be installed along with a fuel system capable of fueling the generator for a 24-hour period to replace the existing natural-gas standby generator.

Construction documents for the project were prepared by Psomas.

PROJECT DETAILS:

- Contract Award - 05/13/2021
- Construction Contract - \$869,380
- Percentage Constructed - 45%
- Estimated Completion – December 2022

NOTES:

Site clearing and grubbing, retaining wall footing, and CMU block retaining wall work completed. Wall backfill and fine grading underway.