

CONDITION ASSESSMENT OF THE CENTRAL INTERTIE PIPELINE

Engineering & Operations Board Meeting

February 16, 2016

PROJECT FACILITY

- CIP- Central Intertie Pipeline
- 54-inch cement mortar lined and coated welded steel pipeline
- Constructed throughout 1990s (4 contracts)





PROJECT HISTORY

- Previous Studies:
 - 2012 CH2M Hill Corrosion Assessment
 - 2014 Current Interruption Study
- Evaluation of available technologies
- Current Study: 2015/2016 Magnetic Flux Leakage (MFL) Condition Assessment
- Why MFL?



GOALS, SCOPE & CHALLENGES

• <u>Goals</u>

- True condition assessment
- Strategic repairs
- Establish "baseline"

Scope

- Dewatering
- Appurtenance removal
- Pipe ovality inspection
- MFL inspection
- Engineering analyses
- Welded steel patch repairs
- Commissioning CIP

<u>Challenges</u>



SAFETY PRECAUTIONS











PIPELINE PREPARATION: APPURTENANCE REMOVAL





MFLTOOL BUILD

Leading the V



MFL INSPECTION









MFL DATA ANALYSIS





Raw Data (Location)



Trace Plot (Depth)



Contour Plot (Area)

VISIBLE DEFECTS



MARKING DEFECTS AND REMOVING MORTAR







ULTRASONIC THICKNESS TESTING











WELDED STEEL PATCH REPAIR



13



RESULTS AND CONCLUSIONS

- Multiple engineering analyses performed
- A number of "anomalies" identified
- 31 repairs (i.e. steel patches) performed
- Worthwhile investment in critical District asset
- Uncertainty has been eliminated
- True 2015 "baseline" has been established
- Despite repairs, action is still required
 - Repairs to pipeline appurtenances
 - Installation of active cathodic protection (CP) system
 - Establishment of future assessment schedule for CIP
 - Evaluation of CP program for other District assets





BAKER WATER TREATMENT PLANT PROJECT UPDATE February 16, 2016



BAKER WATER TREATMENT PLANT PROJECT

- Capacity 43.5 cfs (28.1 mgd)
- IRWD acts as lead agency
- Raw Water through Baker Pipeline
- Independent of Diemer WTP
- Alternative Source includes Irvine Lake Water
- Two Project Components:
 - Baker Plant
 - Raw Water Conveyance
- Construction in progress





Major Project Components

Baker WTP

- Chlorine Dioxide System
- Forebay
- Feedwater Pump Station
- Treatment Building
- Membrane and UV Process
- Chemical Building
- Dewatering Building
- Disposal Equalization Basin
- Backwash Treatment System
- Product Water Pump Station
- Electrical / Power / Utilities

<u>RWCF</u>

- Flow Control Facility
- Raw Water Pump Station
- TCWD Pump Station
- OC-33 Meter Replacement
- Pipeline Tie-ins





Project Overview – thru Dec 2015

Project Info:

Contractor: **Contract Duration:** Notice of Award: Notice to Proceed: **Revised Contract Completion:** Original Contract Amount: Approved Change Orders: Revised Contract Amount: Invoiced to Date: Percent to Date:

<u>WTP</u>

PCL Construction 820 days Jan 6, 2014 Feb 5, 2014 Apr 8, 2016 \$77,520,613 \$198,063 \$77,718,676 \$61,799,824 79.5%

RWCF

Pacific Hydrotech 455 days Jan 6, 2014 Jan 22, 2014 Apr 6, 2016 \$4,995,744 \$195,024 \$5,190,768 \$4,886,052 94.1%



Baker Water Treatment Plant PCL Cumulative Expenditures





SITE OVERVIEW





TCWD PUMP INSTALLATION





TCWD PUMP STATION





MF FEED PUMP STATION AND FOREBAY





MF FEED PUMP STATION





TREATMENT BUILDING





TREATMENT BUILDING – INTERIOR





TREATMENT BLDG. – MEMBRANE RACKS





PRODUCT WATER PUMP STATION





PWPS – GENERATOR BUILDING





CHEMICAL BUILDING





DEWATERING BLDG. AND TRUCK LOADING AREA





AERIAL – FLOWN OCTOBER 2015



Questions?





PLANT 3A CREEK MITIGATION PLAN

February 16, 2016

3A WASTEWATER TREATMENT PLANT

- Secondary and advance treatment capacity
- Constructed in 1986
- Capacity owned by MNWD and SMWD



ISSUE

La Paz Creek Flooding of Plant 3A



Historical



Recent – September 2015



FLOOD EXTENTS





PROTECTION PLAN

- Short term
- Long term permanent solution







SHORTTERM

- California Fish and Wildlife permit
- Caltrans permit
- Potentially clear the creek 5 year obligation to mitigate





Cost : up to \$200,000 for 5 years



PERMANENT SOLUTION

- Assess flooding extents
- Identify best permanent solution
- Seek grant funding such as FEMA



HYFLO Self Closing Flood Barrier SCFB™



Flood Control International



Tiger Dam



Thames Barrier, London



Hesco Cart



Sandbags



Flood Control International

Hesco Earth Filled





UPCOMING ACTIONS

- Continue to work with permitting agencies on short term solution
- If vegetation removal limits agreed upon by California Fish and Wildlife, hire removal firm and monitors
- Initiate evaluation of permanent solution

