

2017-18 RESERVOIR MANAGEMENT SYSTEMS



Existing Chlortec Building at Highlands Reservoir



Future RMS Building Location at Marguerite Reservoir



Site Visit and existing Chlortec Building at Moulton Peak Reservoir

PROJECT LOCATION:

Various Locations

PROJECT SCOPE:

This project will demolish the existing RMS facilities and construct new RMS facilities at these five reservoir sites. The new RMS facilities will consist of new block buildings, sodium hypochlorite and ammonia storage and metering pumps, reservoir mixing systems, sampling stations, safety eyewashes/showers, HVAC, electrical, instrumentation, and controls.

Construction documents for the 2017-18 Reservoir Management Systems project were prepared by Lee & Ro, Inc.

PROJECT DETAILS:

- Contract Award - 12/20/2018
- Construction Contract - \$4,139,329
- Percentage Constructed - 0%
- Estimated Completion - December 2019

NOTES:

Currently in the submittal stage of the project.