

## 2017-18 RESERVOIR MANAGEMENT SYSTEMS



Building Construction Continues at Marguerite Reservoir



Building Foundation Prep at Crown Valley Reservoir



New RMS Building at Crown Valley Reservoir

### PROJECT LOCATION:

Various Locations

### PROJECT SCOPE:

This project will demolish the existing RMS facilities and construct new RMS facilities at the Crown Valley, Highlands, Moulton Peak, Marguerite, and Pacific Park reservoir sites. The new RMS facilities will consist of new block buildings, sodium hypochlorite and ammonia storage and metering pumps, reservoir mixing systems, sampling stations, safety eyewashes/showers, HVAC, electrical, instrumentation, and controls. The contract documents include provisions to maintain operation of the existing RMS facilities while the new RMS facilities are being constructed, to minimize impact to operations.

Construction documents for the 2017-18 Reservoir Management Systems project were prepared by Lee & Ro, Inc.

### PROJECT DETAILS:

- Contract Award - 12/20/2018
- Construction Amount - \$4,175,112
- Percentage Constructed - 60%
- Estimated Completion - September 2020

### NOTES:

Building construction has been completed at all RMS locations. Mechanical and electrical installation continues on the interior of all newly built RMS locations.