

REGIONAL LIFT STATION ENHANCEMENTS



Testing of Coating on East Wall of Wet Well



Inlet Piping into Wet Well While Under Bypass



Dry Well Interior Piping Installation

PROJECT LOCATION:

Laguna Niguel

PROJECT SCOPE:

Work for this project includes enhancements at the Regional Lift Station that will improve the operational reliability of this critical facility. The proposed enhancements include the addition of a standby diesel engine-driven emergency bypass pumping system, rehabilitation of the existing wet well, installation of an overflow basin, and replacement of Pump No. 5. The project also includes related piping, electrical, and instrumentation controls.

Construction documents for the project were prepared by Tetra Tech.

PROJECT DETAILS:

- Contract Award - 03/20/2020
- Construction Contract - \$3,981,132
- Percentage Constructed - 75%
- Estimated Completion - December 2021

NOTES:

Construction continues; discharge yard piping currently being installed; bypass pumping and wet well rehabilitation are complete; station is currently back online.