

SADDLEBACK AUXILIARY PUMP AND ENGINE REPLACEMENT, AND PORTABLE GENERATOR CONNECTION



Removal of Existing Roof in Preparation for Removal of Equipment



Temporary Backup Pump



Grading of Slope for New Diesel Tank Location

PROJECT LOCATION:

Mission Viejo

PROJECT SCOPE:

Work for this project will replace the existing auxiliary pump and engine with a new diesel engine-driven vertical turbine pump. The project also includes associated fuel piping, fuel storage tanks, ventilation, electrical, controls, appurtenances, portable generator connection, and building modifications.

Construction documents for the project were prepared by Lee & Ro, Inc.

PROJECT DETAILS:

- Contract Award - 10/12/2020
- Construction Contract - \$1,069,895
- Percentage Constructed - 40%
- Estimated Completion - July 2022

NOTES:

Demolition of existing facilities is underway; new installations to begin in February.