

MANHOLE REHABILITATION PROGRAM FY 2019-20



Manhole Rehabilitation Confined Space Entry



Manhole Channel Repair Example



Manhole Rehabilitation Example

PROJECT LOCATION:

Various Locations

PROJECT SCOPE:

On-call services agreement to rehabilitate manholes throughout the District.

PROJECT DETAILS:

- Contract Award - 06/13/2019
- Construction Amount - \$300,000
- Percentage Constructed - 85%
- Estimated Completion - June 2020

NOTES:

75 Manholes have been rehabilitated to date.